#### **Presentation to:**

## Radnor Township Board of Commissioners July 16, 2018



## Radnor TAP Trail

#### **Project Status Report**

- Overview of trail plan
- Timeline (design / construction)
- Percentage of design completed
- Project cost (design and engineering)
- Estimated probable cost of construction
- Grant funding / funding needed for construction

## SA 8B 8D 4A 6C **TAP Grant Trail Alignment** 10C 10A **TAP Grant Trail Alignment** 11B 200 20 E 20F 184 22B 22A 11Z

#### **Trail Overview**

# Tredyffrin Township Marple Township **Haverford Township** $\Gamma RAIL$ Existing Trailboad Darby Creek Greenwa

#### Project History – to date

2013

Radnor Greenways and Open Space Plan

2015

Radnor Comprehensive Trails Map

2016

**Grant Applications and Grants Awards** 

2017

Start Design

2018

Design

#### **Project History**

#### **2017 - 2018** Preparation of Construction Documents

**Notice to Proceed (Summer 2017)** 

**Survey (August 2017)** 

**Various submissions to PennDOT** 

**Environmental work, NPDES permit** 

Coordination with easements with leasees

**August / Sept 2018** All design work to be completed (PS&E)

Winter/ Spring 2019 Bidding

**Summer / Fall 2019** Construction

#### **Project History**

#### **Trail Grants awarded for this project**

Sept. '15 to Jan. '16 TAP \$1 M grant applications period. Grant application

submitted January 2016 – Awarded Fall 2016

April 2016 DCNR \$500k application submitted – Awarded Dec. 2016

May 2016 DCED \$225k Application submitted – Awarded Dec 2016

#### **Project Costs**

Fee	% Complete	Earned
\$135,000,00	15	\$60,750.00
7133,000.00	43	Ş00,730.00
\$32,100.00	100	\$32,100.00
\$96 <u>000</u> 00	76	\$72,960.00
\$30,000.00	70	<i>ټ</i> ۲2,300.00
\$143,185.00	43	\$61,569.55
406 285 00		227,379.55
	\$135,000.00 \$32,100.00 \$96,000.00	\$135,000.00 45 \$32,100.00 100 \$96,000.00 76 \$143,185.00 43

**Remaining Fee:** 

\$178,905.45

#### **Probable Construction Costs**

	COST
SUBTOTAL PAY ITEMS (from detailed estimate)	\$771,611
OTHER ITEMS	
MOBILIZATION (4%)	\$30,864
MAINTENANCE AND PROTECTION OF TRAFFIC (6%)	\$46,297
CONSTRUCTION SURVEY AND STAKEOUT (3%)	\$23,148
EROSION AND SEDIMENT CONTROL (3%)	\$23,148
SUBTOTAL OTHER ITEMS	\$123,458
TOTAL: PAY ITEMS + OTHER ITEMS	\$895,068
ESCALATION (4% FOR 2 YEARS)	\$73,038
ESTIMATE TO MID-CONSTRUCTION YEAR (2019)	\$968,106
CONTINGENCY (25% FOR PRELIMINARY)	\$242,026
TOTAL ESTIMATE FOR CONSTRUCTION	\$1,210,132
CONSTRUCTION INSPECTION	
Estimated at 15% of Estimate for Construction	\$181,520
TOTAL FOR CONSTRUCTION INCLUDING INSPECTION	\$1,391,652

#### Grant funding / funding needed for construction

Design and Engineering	\$ 406,285.00
DCNR funds(design & engineering)	-\$309,578.00
DCED funds(design & engineering)	<u>- 22,500.00</u>

Design & Engineering costs by Township \$74,207.00

Total funding from grants	\$1,775,000	
Design costs paid by grants	-\$ 333,348	
Construction Estimate	<u>-\$1,391,653</u>	

remaining \$ 1,278.00\*

\*\*\*Actual construction bid costs over grant funding will be paid by Township

Guestimated range - \$100,000.00+-

### Thank you for your time!

**Discussion / Questions and Answers**