

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 11/25/2015

Arrival Time	8:00a	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	3:30p	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	8.0	Temp Range:	33°F to 55°F						

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD
--------------------------	-----------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Met onsite with Matt Prusko (Gannett Fleming, Inc.) to go over the project and the current status. 2) The following CFS (Composite Fliter Sock) were installed today: - 19B/24", 19A/24", 19/24", 18/12", 19C/12", 16/12" 3) IP (Inlet Protection) was installed in all inlets that are not within a proposed demolition zone or where paving is scheduled for milling. 4) Contractor removed the chain link fencing from the existing chain link fence that is along the east side of Moriarty Hall then used these small sections to begin the tree protection fencing @ the SE corner of the site.
Foreman <u>1</u>	
Operators _____	
Laborers <u>3</u>	
Drivers _____	
EQUIPMENT USED:	
Excavator <u>3</u>	
FEL _____	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
	1) No other site work was permitted or performed today. 2) The site remains stabile with no apparent issues @ this time. 3) Bob (Rockwell Associates, LLC) onsite on behalf of Arborist.
	INSPECTOR: Jason Thompson