

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>01/05/2016</u>

Arrival Time	<u>7:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8.0</u>	Temp Range:	<u>12°F to 30°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, HB Frazier, Mayfield Gardens</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD continued grading the proposed temporary "Sediment Trap" that is just to the east side of Farrell Hall near Lancaster Ave.. 2.) JJD continued grading the proposed "Rain Garden-1" that is just to the SE of Farrell Hall. 3.) Mayfield Gardens continued with the clearing, grubbing and scarification in the "Buffer Zone" today and will begin to stake out the locations for proposed planting to begin tomorrow. 4.) HB Frazier installed 2-4" conduits out of the newly installed Handhole (SE of inlet I-110) and ran them directly west towards the existing Transformer Station (SE of manhole MH-107) Rebar and spacers were used to encase the conduit with concrete before using heat blankets to cover it overnight.
Foreman <u>3</u>	
Operators <u>3</u>	
Laborers <u>4</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Tub Grinder _____	
Bulldozer <u>2</u>	
Skidder _____	

SKETCH	COMMENTS
	1.) DBA onsite to check for compaction and to take test cylinders for todays concrete pour. (Encase elec. conduit) 2.) JJD took delivery of more HDPE pipe & fittings. 3.) Marilou (Villanova) was onsite today and had a small meeting with Torcon to discuss the project progress and future electrical work to be done.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

