

## **INSPECTOR'S DAILY REPORT**

PROJECT Villano	PROJECT Villanova University - WLA Parking Lot			056756.249		
CLIENT Radnor	Twsp.		DATE	01/13/2016		
Arrival Time 8:00a Departure Time 4:00p Total Hours 8.0	Weather:					
CONTRACTOR Toro	on	SUBCON		Gardens, Rockwell Associates		
			WORK PERFORMED  End Section labeled as (FES-101) that feeds into the proposed			
Foreman 3 Operators 6 Laborers 9 Drivers 1	"Rain Garden".  a.) They then installed the new precast storm inlet labeled as (I-102B).  b.) They then installed 46' of 18" HDPE to connect the two structures together.  2.) Mayfield Gardens continued installing trees and shrubs in the "Buffer Zone" area with Bob (Rockwell Associates) observing all means and methods including grading.					
3.) JJD extended the subgrade for the proposed road that runs along the "Buffer Zone" area. 4.) HB Frazier began to pull string lines through the installed conduit running between the ele						
Excavator 6 FEL 1 Dump Truck 3 Backhoe 2 Hoe Pac Vibratory Roller 2 Motorized Tamper Other 3* Large Roller 1 Bulldozer 2 Lull 1	handholes to prepare for the wire installation.  5.) HB Frazier began excavation for the proposed "Communication Ductbank" directly in front of Moriarty Hall.  6.) HB Frazier excavated out of the electric handhole located (SE of proposed MH-119) in the proposed island area for the entrance to be installed on the East side of Farrell Hall. Rebar and spacers were installed before concrete encasing the 4-4" PVC conduit.					
SKETCH			COMMENTS			
		Other.  INSP		I have noted three (3) items as -Dingo, and 1-Skid Steer.  tt Fleming		