

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>01/21/2016</u>

Arrival Time	<u>8:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>4:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>5.5</u>	Temp Range:	<u>21°F to 36°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, HB Frazier, Mayfield Gardens, Rockwell Associates, DBA</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD completed the install from the new storm manhole (MH-105) towards proposed manhole (MH-105A). After setting and installing the new precast storm manhole they installed 45' of 24" HDPE (45' of 24" HDPE @ 0.022ft/ft). 2.) HB Frazier continued pulling electrical wires between the newly installed electrical MH's, electrical vault, and the existing buildings. 3.) Mayfield Gardens continued with the installation of plantings within the "Buffer Zone" area that runs along the southern property line. 4.) JJD continued loading multiple truck loads of existing site soil that is to be hauled away then cured and mixed with regulated soils before being hauled back and used for the jobsite as needed. 5.) JJD continued with the demolition and excavation of the existing parking area that is located between the existing SEPTA building and the existing pedestrian bridge that crosses over the railroad tracks. This area was fenced off with chain link fence with a gated entrance.
Foreman <u>3</u>	
Operators <u>6</u>	
Laborers <u>9</u>	
Drivers <u>1</u>	
EQUIPMENT USED:	
Excavator <u>5</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac <u>2</u>	
Vibratory Roller <u>2</u>	
Motorized Tamper <u>3*</u>	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull <u>1</u>	

SKETCH	COMMENTS
	1.) John (Rockwell Associates) onsite to observe the installation of the proposed plantings. This includes placement, methods, and grading. 2.) DBA onsite to check for compaction and to take any test cylinders.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

