

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 01/27/2016

Arrival Time 8:00a	Weather: <input type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 4:00p	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Snow <input checked="" type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 4.0	Temp Range: 16°F to 37°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, QCI, HBF, Mayfield Gardens, DBA, Brightline
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent 1	1.) Federal Fence was onsite and excavated for the remaining proposed 6' tall wooden post for the proposed permanent site safety fence that runs along the southern property line. This is just for the few remaining post to be installed from the end where they left off. They left off just to the west side of the existing SEPTA building to the (SE of Moriarty Hall). After excavation the post were set in place with concrete. After lunchtime they hung the remaining fence material. This completes the permanent site safety fence that runs along the southern property line and parallel to the SEPTA tracks. 2.) JJD sawcut and removed the blacktop behind Stone Hall so that they can continue with their Telecom installation work. After the lot was cleared it was turned over to HB Frazier for them to start their excavation and installation. 3.) HB Frazier continued with their excavation in front of Moriarty Hall and Griffin Hall. 4.) JJD then started with excavation at the SE corner of the lot near the existing SEPTA building is located. This will be for the proposed curblines that is to be installed this Friday pending the weather.
Foreman 1	
Operators 2	
Laborers 0	
Drivers 0	
EQUIPMENT USED:	
Excavator 5	
FEL 1	
Dump Truck 3	
Backhoe 2	
Hoe Pac	
Vibratory Roller 2	
Motorized Tamper	
Other 3*	
Large Roller 1	
Bulldozer 2	
Lull 1	

SKETCH	COMMENTS
	1.) DBA onsite to check for compaction and to take any test cylinders.
	INSPECTOR: Jason Thompson - Gannett Fleming

