

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>02/02/2016</u>

Arrival Time	<u>8:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4.5</u>	Temp Range:	<u>50°F to 36°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, QCI, HBF, DBA, Mayfield Garden, Rockwell</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD continued to load up multiple triaxle truck loads of dirt that were hauled away by Mayfield Gardens. 2.) HB Frazier completed the installation for the proposed Telcom line that is being installed behind Stone Hall. The parking lot area is still quarantined using caution tape and barriers until it can be graded and restored. 3.) HB Frazier continued to excavate in front of Geraghty Hall for the proposed Telecom Line to be installed. This work is slower than normal due to the tree protection and the site safety fence both being in this same area. The contractor has been moving the fences as needed and replacing them as they move along. This area is almost completed and will be graded and the fences will both be reset for the remainder of the project. 4.) JJD backfilled around the new 236' of curb that was installed at the end of last week. This was done so that Mayfield Gardens can get behind the curb to do their plantings and grading.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>5</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac <u> </u>	
Vibratory Roller <u>2</u>	
Motorized Tamper <u> </u>	
Other <u>3*</u>	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull <u>1</u>	

SKETCH	COMMENTS
	1.) DBA onsite to check for compaction and to take any test cylinders. 2.) Site Time: 8:30-12:00, 2:00-3:00 = 4.5 Total Hours 3.) Bob (Rockwell Associates) was onsite to observe the proposed plantings in the Buffer Area. This includes plantings, grading, and methods used.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

