

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>02/08/2016</u>

Arrival Time	<u>8:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4.0</u>	Temp Range:	<u>39°F to 28°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, QCI, HBF, DBA, Mayfield Garden, Rockwell, Brightline Construction</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD continued to load up multiple triaxle truck loads of dirt that were hauled away by Mayfield Gardens. 2.) Mayfield Gardens continued with tree and shrub plantings within the "Buffer Zone". This includes plantings, trimming, and backfilling around the bases of the plantings. 3.) John Hosbach (Rockwell) was onsite to meet with Torcon and the landscape architect to go over the number of plantings. John stated that he is very happy with the progress at this time. 4.) Brightline Construction was onsite and began with excavation for the proposed retaining wall located between Farrell Hall and Geraghty Hall. This retaining wall extends from north to south and will have a mounted rail installed at a later time.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>5</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull <u>1</u>	

SKETCH	COMMENTS
	1.) DBA onsite to check for compaction and to take any test cylinders. 2.) Site Time: 8:00-11:00, 2:00-3:00 = 4.0 Total Hours 3.) Bob (Rockwell Associates) was onsite to observe the proposed plantings in the Buffer Area. This includes plantings, grading, and methods used. 4.) Steve Norcini (Radnor) was onsite for a quick site visit.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

