

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>06/29/2016</u>

Arrival Time	<u>7:00</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>5hrs</u>	Temp Range:	<u>69°F to 85°F</u>						

CONTRACTOR <u>JJD</u>	SUBCONTRACTOR(S)
------------------------------	-------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Contractor is onsite continuing work on electrical duct bank excavation. 3) Contractor excavated and set storm inlet I-308. 4) Contractor is beginning backfill of garage walls and footers with the required compaction lifts. 5) Contractor installed and backfilled 24' of storm sewer out of inlet I-308. 6) Contractor is continuing storm tank installation. 7) Sweeper Truck is driving the roads surrounding site and the existing parking lot adjacent to site in order to keep dirt and debris off the roadway. 8) Contractor excavated for electrical duct bank vault. 9) Molly construction is onsite continuing parking garage wall and footer installation.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>6</u>	
Drivers <u>1</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Sweeper Truck <u>1</u>	

SKETCH	COMMENTS
	INSPECTOR: <u>Brandon Shirey</u>