

<b>PROJECT</b>	<u>Villanova University - Pike Field Garage</u>	<b>PROJECT NO.</b>	<u>056756.256</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>07/08/2016</u>

Arrival Time	<u>7:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.5</u>	Temp Range:	<u>90°F to 72°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Molly Construction continues with the footer installation for the proposed parking garage. 3.) Sweeper truck onsite all day. 4.) JJD excavated from storm (MH-270) and installed 120' of 18" HDPE towards storm (MH-240) then backfilled and compacted. 5.) Water truck used for dust control. 6.) JJD installed proposed storm (MH-305) then capped and plugged the existing line that was to be abandoned. The flow is now fully diverted to the new stormwater management system. 7.) JJD installed Geo-Fabric on top of the clean stone backfill for the stormwater management system at the NE corner of the sports field then began backfilling with onsite dirt.
Foreman <u>0</u>	
Operators <u>1</u>	
Laborers <u>1</u>	
Drivers <u>0</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>10</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Large Roller _____	
Bulldozer _____	
Lull _____	

SKETCH	COMMENTS
	1.) DBA onsite to check on compaction and to take test cylinders. 2.) Site Times: 7:30-8:30, 1:00-3:30 = 3.5 Hours.
	<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>