

| | | | |
|----------------|---|--------------------|-------------------|
| PROJECT | <u>Villanova University - Pike Field Garage</u> | PROJECT NO. | <u>056756.256</u> |
| CLIENT | <u>Radnor Twsp.</u> | DATE | <u>07/12/2016</u> |

| | | | | | | | | | |
|----------------|--------------|-----------------|---|-----------------------------------|---|---|-------------------------------|-------------------------------|--------------------------------|
| Arrival Time | <u>7:30a</u> | Weather: | <input checked="" type="checkbox"/> Clear | <input type="checkbox"/> Overcast | <input type="checkbox"/> Rain | <input checked="" type="checkbox"/> Hot | <input type="checkbox"/> Warm | <input type="checkbox"/> Cool | <input type="checkbox"/> Cold |
| Departure Time | <u>3:30p</u> | Site Condition: | <input type="checkbox"/> Clear | <input type="checkbox"/> Muddy | <input checked="" type="checkbox"/> Dusty | <input type="checkbox"/> Wet | <input type="checkbox"/> Snow | <input type="checkbox"/> Ice | <input type="checkbox"/> Foggy |
| Total Hours | <u>3.5</u> | Temp Range: | <u>86°F to 68°F</u> | | | | | | |

| | |
|---------------------------------|--|
| CONTRACTOR <u>Torcon</u> | SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u> |
|---------------------------------|--|

| LABOR FORCE | WORK PERFORMED |
|---|---|
| Superintendent <u>1</u> Foreman <u>0</u> Operators <u>1</u> Laborers <u>1</u> Drivers <u>0</u> | 1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Molly Construction continues with the footer installation for the proposed parking garage. 3.) Sweeper truck onsite all day. 4.) JJD completed the run from storm (MH-270) to storm (MH-240) (183' of 18" HDPE @ 0.5%). 5.) Water truck used for dust control. 6.) JJD installed proposed storm inlets (I-220 & I-221) then completed the run as follows: (38' of 18" HDPE @ 0.5%) 7.) JJD continued with grading and restoration for the stormwater management system at the NE corner of the sports field. 8.) Molly had a large crane delivered and assembled to be used for the large precast section for the proposed parking garage. |
| EQUIPMENT USED: | |
| Excavator <u>1</u> FEL <u>1</u> Dump Truck <u>10</u> Backhoe <u>1</u> Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ Large Roller _____ Bulldozer _____ Lull _____ | |

| SKETCH | COMMENTS |
|---------------|--|
| | 1.) DBA onsite to check on compaction and to take test cylinders. 2.) Site Times: 9:30-10:30, 11:30-1:00 = 2.5 Hours. |
| | INSPECTOR: <u>Jason Thompson - Gannett Fleming</u> |