

PROJECT	Villanova University - Pike Field Garage	PROJECT NO.	056756.256
CLIENT	Radnor Township	DATE	08/04/2016

Arrival Time	8:00	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	2:30	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	2.5hrs	Temp Range:	66°F to 86°F						

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Cook Drilling, Molly
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Onsite meeting with Steve Norcini of Radnor Township, Marilou Smith of Villanova University, Doug Siebert of Torcon and myself to discuss the milling up of the old asphalt and installation of new asphalt along Ithan Avenue. 3) JJD set inlet structure I-314A to grade on bed of stone and connected the 15" RCP storm sewer piping. The structure and pipe were all backfilled and tamped in 8" lifts. 4) Molly construction is using crane to continue setting precast parking garage sections into place. 5) Sweeper truck onsite all day to keep roadways and parking areas clear of dirt and debris. 6) Water truck onsite for dust control. 7) JJD is grading and placing stone along Ithan Avenue in preparation for sidewalks to be installed.
Foreman <u>1</u>	
Operators <u>1</u>	
Laborers <u>6</u>	
Drivers _____	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Other _____	
Other _____	

SKETCH	COMMENTS
	1) Left site at 9:00am and returned at 1:00pm.
	INSPECTOR: Brandon Shirey - Gannett Fleming