

<b>PROJECT</b>	<u>Villanova University - Pike Field Garage</u>	<b>PROJECT NO.</b>	<u>056756.256</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>08/08/2016</u>

Arrival Time	<u>9:30</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2hrs</u>	Temp Range:	<u>62°F to 84°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections.  2) Mayfield Gardens is spreading topsoil and fine grading the new soccer field in the northeast area of the site.  3) Water truck onsite for dust control.  4) Sweeper truck onsite for roadway and parking lot cleanup.  5) Molly construction is using crane to continue setting precast parking garage sections into place.  6) JJD is excavating for the duct bank installation within the existing parking lot.  7) Molly construction is setting up sidewalk forms along Ithan Avenue from intersection at RT. 30/Lancaster Avenue down to SEPTA tracks.
Foreman <u>1</u>	
Operators <u>1</u>	
Laborers <u>4</u>	
Drivers _____	
<b>EQUIPMENT USED:</b>	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	1) Left site at 10:30am and returned at 2:00pm..
	<b>INSPECTOR:</b> <u>Brandon Shirey - Gannett Fleming</u>