

PROJECT	Villanova University - Pike Field Garage	PROJECT NO.	056756.256
CLIENT	Radnor Township	DATE	08/11/2016

Arrival Time	9:00	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	2:00	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	3hrs	Temp Range:	77°F to 91°F						

CONTRACTOR	Torcon	SUBCONTRACTOR(S)	JJD, Molly, Kehoe
-------------------	--------	-------------------------	-------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Mayfield Gardens is spreading topsoil and fine grading the new soccer field in the northeast area of the site. 3) Water truck onsite for dust control. 4) Sweeper truck onsite for roadway and parking lot cleanup. 5) Molly construction is using crane to continue setting precast parking garage sections into place. 6) JJD is setting Storm Sewer inlet I-214 on stone bed and backfilling with stone in 8" lifts. I-214 was installed as shown on the approved site plans. 7) Molly construction is setting more forms and pouring sidewalks along Ithan Avenue from parking garage entrance to the SEPTA tracks.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>4</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
--------	----------

	1) Left site at 11:00am and returned at 1:00pm..
INSPECTOR: Brandon Shirey - Gannett Fleming	