

PROJECT <u>Pike Field Garage</u>	PROJECT NO. <u>056756.256</u>
CLIENT <u>Radnor Township</u>	DATE <u>09/20/2016</u>

Arrival Time <u>9:00</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>12:30</u>	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>2</u>	Temp Range: <u>63°F</u> to <u>82°F</u>

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD,Miller,High,</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) High Construction using crane to set precast parking garage sections. 3) Miller Brothers onsite relocating utilities for new traffic signal being relocated at the corner of Ithan Ave and Lancaster Ave in the Main Lot parking area. 4) JJD set the Contech Jellyfish storm water system in the southwest corner of the site adjacent to the parking garage structure. 5) Sweeper Truck onsite to keep all roadways and parking areas around site clear of dirt and debris.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>6</u>	
Drivers _____	

EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
	1) Left site at 10:00am and returned at 11:30am.
	INSPECTOR: <u>Brandon Shirey (Gannett Fleming)</u>