

## **INSPECTOR'S DAILY REPORT**

PROJECT Villanova	University - Pike Field Garage	<b>PROJECT NO.</b> 056756.256				
CLIENT Radnor To	ownship		<b>DATE</b> 09/23/2016			
Arrival Time 8:00 Departure Time 3:30 Total Hours 3.5 hrs	Weather:   Clear   Overcast   Rain   Hot   Warm   Cool   Cold   Site Condition:   Clear   Muddy   Dusty   Wet   Snow   Ice   Foggy    Temp Range: 60°F to 87°F					
CONTRACTOR Torcor	1	SUBCON	TRACTOR(S)  Roma  JJD, Willer, High/Sautter, Roma			
Superintendent 1 Foreman 1 Operators 4 Laborers 6 Drivers 2  EQUIPMENT USED:  Excavator 2 FEL 1 Dump Truck 2 Backhoe 1 Hoe Pac Vibratory Roller Motorized Tamper 2 Other	WORK PERFORMED  1) High/Sautter onsite continuing parking garage construction. 2) Water truck onsite for dust control. 3) Sweeper truck onsite cleaning roadways and parking areas of any site dirt and debris. 4) JJD continuing storm sewer installation at southeast corner of Pike Garage. Pipe runs between Structures MH 225, 226 and 227 were parged in place. Connection from Pike Garage Downspouts not yet made and still left exposed. Foreman indicated coupler would be delivered early next week. 5) JJD continued with demoliton work to the sidewalk and parking lot area to the west of Nevin Field House. 6) JJD was informed again that several of the existing storm inlets in Ithan Avenue needed inlet protection added. 7) The sidewalk along Ithan Avenue and Lancaster Avenue was closed and signage was posted. The foreman for JJD indicated that he would place traffic cones along the construction fencing adjacent to Ithan Avenue. 8) Miller Brothers onsite prepping to pour mast arm foundations for traffic lights at intersection of Lancaster and Ithan Avenues.					
SKETCH			COMMENTS			
		INSP	PECTOR: Prusko - Gannett Fleming			