

<b>PROJECT</b> <u>Pike Field Garage</u>	<b>PROJECT NO.</b> <u>056756.256</u>
<b>CLIENT</b> <u>Radnor Township</u>	<b>DATE</b> <u>10/14/2016</u>

Arrival Time <u>8:30</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>3:00</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>3.5</u>	Temp Range: <u>36°F</u> to <u>62°F</u>

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>High, Caramanico, Aqua, CarrDuff</u>
---------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) High Construction using crane to set precast parking garage sections. 3) Sweeper truck onsite keeping roadways and parking areas clean and clear from site dirt and debris. 4) Water truck onsite for dust control. 5) Caramanico is onsite spreading topsoil in grass areas along North Ithan Ave adjacent to Field House. 6) Aqua onsite installing fire hydrants along Westbound Lancaster Ave in front of Field House. 7) Carr-Duff is onsite installing new electrical wires in previously installed duct bank.
Foreman <u>1</u>	
Operators <u>1</u>	
Laborers <u>4</u>	
Drivers _____	
_____	
<b>EQUIPMENT USED:</b>	
Excavator _____	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
_____	
_____	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
	1) Left site at 11:30am and returned at 2:30pm.
	<b>INSPECTOR:</b> <u>Brandon Shirey (Gannett Fleming)</u>