

PROJECT	<u>Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>10/27/2016</u>

Arrival Time	<u>7:30</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>9:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1.5</u>	Temp Range:	<u>46°F to 57°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>High,Aqua,CarrDuff,JJD</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) High Construction using crane to set precast parking garage sections. 3) Sweeper truck onsite cleaning roadways and parking areas. 4) Aqua onsite installing fire hydrants along Eastbound Lancaster Ave in front of Field House. 5) Carr-Duff is onsite installing new electrical wires. 6) Water truck onsite for dust control. 7) JJD onsite continuing excavation of new entrance off of Ithan Avenue into the Main Lot parking area. 8) JJD finished removing the duct bank and installed 12' of 18" storm sewer into inlet I-215. Trench was backfilled and tamped per the approved plans. 9) Walked site to inspect the installed E&S controls. Everything appears to be in place and operational per the approved plans.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>4</u>	
Drivers <u>3</u>	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper <u>1</u>	
Other _____	
Bull Dozer <u>1</u>	

SKETCH	COMMENTS
	INSPECTOR: <u>Brandon Shirey (Gannett Fleming)</u>