

PROJECT <u>Pike Field Garage</u>	PROJECT NO. <u>056756.256</u>
CLIENT <u>Radnor Township</u>	DATE <u>11/09/2016</u>

Arrival Time <u>8:00</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input checked="" type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>3:00</u>	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>3</u>	Temp Range: <u>38°F</u> to <u>58°F</u>

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Miller</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Sweeper truck onsite cleaning roadways and parking areas. 3) JJD is onsite finishing up the stone base for parking garage entrance off of Ithan Avenue. Stone base was then compacted with a roller and a tamper along edges of curbing.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>4</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	4) I performed a full site inspection of the installed E&S controls. All of the inspected controls installed onsite appear to be in place and operational as per the approved plans. 5) Miller Brothers are onsite beginning gas service installation. 6) Due to weather conditions there is no further site work being performed. 7) Kehoe is scheduled to begin paving Ithan Avenue starting tomorrow.
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>2</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller <u>1</u>	
Motorized Tamper <u>1</u>	
Other _____	
Other _____	
Other _____	
Other _____	

SKETCH	COMMENTS
	1) Left site at 10:00am and returned at 2:00pm.
	INSPECTOR: <u>Brandon Shirey (Gannett Fleming)</u>