

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>03/23/2016</u>

Arrival Time	<u>8:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>1:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4.0</u>	Temp Range:	<u>55°F to 45°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, DBA, Brightline</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD began the installation on the western half of the proposed Stormwater Infiltration Sytem (INF-103) today. This includes the geotextile fabric, 2B stone, ADS Pipe, ADS Fittings, Nyoplast risers, and onsite dirt to be used on top for backfill. 2.) Again a large stone conveyor truck was used to install and spread the 2B stone below and above the ADS Pipe. 3.) JJD continued to haul dirt offsite and bring back 2B stone for the proposed Stormwater Management Systems. 4.) JJD performed the backfilling around the newly poured retaining wall using onsite dirt for backfill then using the large roller for compaction. 5.) Brightline did the layout for the proposed trash receptacle bin to be located by storm inlet (I-118). They also did the layout for the proposed retaining wall and stairs up front near the corner of Church Lane & Lancaster Ave. This will be along the western side of the proposed bridge.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	1.) 8:00-10:00, 11:00-1:00 = 4.0 Hours 2.) DBA performing compaction test.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>