

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 04/04/2016

Arrival Time	7:30a	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	12:00p	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	1.5	Temp Range:	63°F to 27°F						

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, DBA, Brightline
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent 1	1.) JJD worked on general site work including setting of castings on installed storm structures to get them out of the way and prepped for installation. 2.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 3.) Brightline continued to remove the foam paneling used in construction of the proposed retaining wall. This is very slow work but it is important to get the concrete surface clean and clear of all paneling and make the surface rough so that the proposed rock face can adhere to the wall upon installation.
Foreman 1	
Operators 2	
Laborers 0	
Drivers 0	
EQUIPMENT USED:	
Excavator 4	
FEL 1	
Dump Truck 3	
Backhoe 2	
Hoe Pac	
Vibratory Roller 2	
Motorized Tamper	
Other	
Large Roller 1	
Bulldozer 2	
Lull	

SKETCH	COMMENTS
	1.) 7:30-8:30, 11:30-12:00 = 1.5 Hours
	INSPECTOR: Jason Thompson - Gannett Fleming