

PROJECT <u>Villanova University - WLA Parking Lot</u>	PROJECT NO. <u>056756.249</u>
CLIENT <u>Radnor Twsp.</u>	DATE <u>04/07/2016</u>

Arrival Time <u>9:30a</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input checked="" type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>12:00p</u>	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>2.5</u>	Temp Range: <u>57°F</u> to <u>39°F</u>

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	-----------------------------------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD worked on grading for the proposed curb. They excavated and prepped for Roma Concrete to come in tomorrow and pour appx. 500' of curb. 2.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 3.) Brightline continued to remove the foam paneling used in construction of the proposed retaining wall. This is very slow work but it is important to get the concrete surface clean and clear of all paneling and make the surface rough so that the proposed rock face can adhere to the wall upon installation. 4.) HB Frazier and CQI continue with electrical installation for the existing Halls. 5.) Roma Concrete was onsite today and set 500' of curb forms in preparation for tomorrow's pour to complete the 500' of proposed curb.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	1.) 9:30-12:00 = 2.5 Hours
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>