

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>05/03/2016</u>

Arrival Time	<u>12:30p</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.0</u>	Temp Range:	<u>57°F to 46°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Roma Concrete formed and poured sidewalk behind Geraghty Hall, behind Moriarty Hall towards the retaining wall, and the trash bin area. 2.) HBF and CQI continued to wire the light pole bases within the parking areas. 3.) JJD installed the proposed 24" RCP line from Storm Inlet (I-130) to Storm Inlet (I-131). 4.) JJD installed Storm Inlet (I-129). 5.) Federal Fence was onsite to remove the older unused sections of chain link fence as well as moving the gate opening to allow for better turning radius for the construction vehicles. 6.) JJD continued to work on grading the proposed parking areas within the site.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	1.) 12:30-2:300 = 2.0 Hours 2.) DBA onsite checking on compaction and taking test cylinders.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>