

## **INSPECTOR'S DAILY REPORT**

PROJECT	Villanova	University - WLA Parking Lot		PROJECT NO.	056756.249
CLIENT	Radnor Twsp.			DATE	05/11/2016
Arrival Time Departure Time Total Hours	7:30a 12:00p 2.0	Weather: □Clear □Overcast □Rain □Hot □Warm □Cool □Cold   Site Condition: □Clear □Muddy □ Dusty □Snow □Ice □Foggy   Temp Range: 72°F to 52°F			
CONTRACTOR Torcon					JJD, DBA, Brightline, Roma
LABOR FO Superintendent Foreman Operators Laborers Drivers  EQUIPMENT Excavator FEL Dump Truck Backhoe Hoe Pac Vibratory Roller Motorized Tampe Other Large Roller Bulldozer Lull	1 2 0 1 T USED: 4 1 3 2	1.) JJD worked on grading any cur in the island areas. 2.) Mayfield Gardens continues to 3.) The stone face work continues 4.) Roma Concrete formed and poincluding the parking area. 5.) More blacktop was installed up 6.) Steve Norcini (Radnor) and Ma area and the possibility of adding a	install topso on the Retair ured 500' of o o front by the arilou (Villan	il within the curbed is ning Wall. curb behind Farrell H Construction Entranc ova) had a meeting o	sland areas.  (all by the Retaining Wall ce to strenghten the area. onsite to go over the Buffer Zone
	Si	<u> </u> KETCH		CON	MMENTS
			INSP	ECTOR:	1:00-12:00 = 2.0 Hours
			Jason	Thompson - Gannett	t Fleming