

PROJECT	<u>Villanova - West Lancaster Ave.</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>05/13/2016</u>

Arrival Time	<u>7:00</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>8:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1hrs</u>	Temp Range:	<u>60°F to 70°F</u>						

CONTRACTOR <u>JJD</u>	SUBCONTRACTOR(S)
------------------------------	-------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>3</u> Laborers <u>6</u> Drivers _____	1) Arrived onsite for construction observation services and general site inspections. 2) Contractor is onsite prepping for Villanova's graduation today by cleaning up site and securing construction equipment and materials behind construction fence. 3) An area inspection of contractor installed erosion and sedimentation controls discovered no problems and or potential hazards. All E&S controls installed onsite are in place, intact and fully operational. 4) Upon completion of a site wide E&S inspection I verified that the approved tree protection fencing was in place and the preservation areas were not disturbed. All approved controls are in place, intact and performing as intended per plan. 5) Contractor is installing topsoil in and around areas of finished sidewalks and curbs within the parking lot medians.
EQUIPMENT USED: Excavator <u>2</u> FEL <u>1</u> Dump Truck _____ Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____ _____	

SKETCH	COMMENTS
---------------	-----------------

Sketch area	1) I am covering site today for Jason Thompson. 2) Total hours reflect construction observation services, daily report and travel times.
-------------	---

	INSPECTOR: <u>Brandon Shirey</u>
--	--