

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>05/23/2016</u>

Arrival Time	<u>11:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>12:30p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1.5</u>	Temp Range:	<u>75°F to 54°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, DBA, Brightline, Roma</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>0</u> Drivers <u>1</u>	1.) The stone face work continues on the Retaining Wall. 2.) The stone face work started today on the steps/ramp that are in front of the work trailer along Lancaster Avenue. 3.) Mayfield Gardens continues to install plantings within the curbed island areas. 4.) Multiple loads of modified stone delivered onsite today to be used for compaction on the remaining blacktop areas yet to be paved. 5.) JJD proof rolled the proposed road that runs along the Western side of the retaining Wall. 6.) Sweeper truck onsite all day. 7.) JJD demoed and removed the existing paved driveway in front of Geraghty Hall and Griffin Hall. 8.) JJD installed modified stone for the proposed roadway between the work trailer and Moriarty Hall then rolled it for compaction.
EQUIPMENT USED: Excavator <u>4</u> FEL <u>1</u> Dump Truck <u>3</u> Backhoe <u>2</u> Hoe Pac _____ Vibratory Roller <u>2</u> Motorized Tamper _____ Other _____ Large Roller <u>1</u> Bulldozer <u>2</u> Lull _____	

SKETCH	COMMENTS
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>