

| | | | |
|----------------|---|--------------------|-------------------|
| PROJECT | <u>Villanova University - WLA Parking Lot</u> | PROJECT NO. | <u>056756.249</u> |
| CLIENT | <u>Radnor Twsp.</u> | DATE | <u>05/27/2016</u> |

| | | | | | | | | | |
|----------------|---------------|-----------------|---|-----------------------------------|---|---|-------------------------------|-------------------------------|--------------------------------|
| Arrival Time | <u>9:00a</u> | Weather: | <input checked="" type="checkbox"/> Clear | <input type="checkbox"/> Overcast | <input type="checkbox"/> Rain | <input checked="" type="checkbox"/> Hot | <input type="checkbox"/> Warm | <input type="checkbox"/> Cool | <input type="checkbox"/> Cold |
| Departure Time | <u>11:30a</u> | Site Condition: | <input type="checkbox"/> Clear | <input type="checkbox"/> Muddy | <input checked="" type="checkbox"/> Dusty | <input type="checkbox"/> Wet | <input type="checkbox"/> Snow | <input type="checkbox"/> Ice | <input type="checkbox"/> Foggy |
| Total Hours | <u>2.5</u> | Temp Range: | <u>88°F to 64°F</u> | | | | | | |

| | |
|---------------------------------|---|
| CONTRACTOR <u>Torcon</u> | SUBCONTRACTOR(S) <u>JJD, DBA, Brightline, Roma</u> |
|---------------------------------|---|

| LABOR FORCE | WORK PERFORMED |
|---|---|
| Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>0</u> Drivers <u>1</u> | 1.) Mayfield Gardens continues to install plantings within the curbed island areas. 2.) HBF was onsite working on electrical wiring in the morning only before leaving for the day. 3.) JJD worked on general site cleanup as well as moving construction equipment and supplies. 4.) I walked the entire site to check on the ES controls which all appear functional at this time. 5.) The steps behind and between Griffin and Geraghty Halls were poured today. |
| EQUIPMENT USED: Excavator <u>4</u> FEL <u>1</u> Dump Truck <u>3</u> Backhoe <u>2</u> Hoe Pac _____ Vibratory Roller <u>2</u> Motorized Tamper _____ Other _____ Large Roller <u>1</u> Bulldozer <u>2</u> Lull _____ | |

| SKETCH | COMMENTS |
|---------------|--|
| | 1.) DBA onsite taking test cylinders. |
| | INSPECTOR: <u>Jason Thompson - Gannett Fleming</u> |