

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 06/02/2016

Arrival Time 12:00p	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 1:00p	Site Condition: <input type="checkbox"/> Clear <input type="checkbox"/> Muddy <input checked="" type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 1.0	Temp Range: 84°F to 61°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, DBA, Brightline, Roma
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent 1	1.) Mayfield Gardens continues to install plantings within the curbed island areas. 2.) The proposed steps in front of Moriarty Hall began today. 3.) Stone face work continues on the retaining wall as well as the stairs/ramp by the work trailer. 4.) MG Tree onsite to continue with the demo and removal of the marked trees for the new proposed sidewalk along Lancaster Ave. 5.) Sweeper truck on site all day. 6.) JJD worked on general site cleanup by moving construction equipment and supplies to a staging area.
Foreman 1	
Operators 2	
Laborers 0	
Drivers 1	
EQUIPMENT USED:	
Excavator 4	
FEL 1	
Dump Truck 3	
Backhoe 2	
Hoe Pac	
Vibratory Roller 2	
Motorized Tamper	
Other	
Large Roller 1	
Bulldozer 2	
Lull	

SKETCH	COMMENTS
	INSPECTOR: Jason Thompson - Gannett Fleming