

<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>06/23/2016</u>

Arrival Time	<u>8:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1.5</u>	Temp Range:	<u>86°F to 66°F</u>						

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD, DBA, Brightline, Roma
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Stone face work continues on the retaining wall. 2.) JJD continues with the grading for the proposed sidewalks along Lancaster Ave. and between the existing VU Halls onsite. 3.) Mayfield Gardens completed the small retaining wall along the curblin behind Geraghty Hall. 4.) Mayfield Gardens continues to install plantings throughout the site. 5.) Mayfield Gardens began restoration within the tree protection areas. First the chain link fences were removed and restoration was performed. 6.) Roma Concrete formed and poured the curb at the proposed entrance off of Lancaster Ave. along the east side of Geraghty Hall. They also worked on repairs today by removing damaged or incorrect sections of curb/sidewalk then formed and poured them again.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>1</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
--------	----------

<div style="border: 1px solid black; width: 100%; height: 100%;"></div>	<p>1.) Site Times: 8:00-9:00, 3:00-3:30 = 1.5 Hours</p>
<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>	