

<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>09/09/2016</u>

Arrival Time	<u>10:00</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>11:00</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>1hr</u>	Temp Range:	<u>80°F to 95°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, Brightline, Kehoe, Meco</u>
---------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>3</u> Drivers <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections.  2) Meco construction is onsite rough grading grass areas around staircase/ADA ramp and in front of Moriarty Hall in preparation for topsoil and seed.  3) Sweeper truck onsite maintaing roadways and parking areas around site.  4) Inspected all installed E&S controls and everything appears in place and operational as per the approved site plans.
<b>EQUIPMENT USED:</b>	
Excavator _____ FEL _____ Dump Truck <u>1</u> Backhoe <u>1</u> Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ Gradall <u>1</u> _____ _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<b>INSPECTOR:</b> <u>Brandon Shirey - Gannett Fleming</u>