

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Township	DATE 10/21/2016

Arrival Time <u>9:00</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>10:00</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>1</u>	Temp Range: <u>47°F</u> to <u>80°F</u>

CONTRACTOR Torcon	SUBCONTRACTOR(S) Meco
--------------------------	------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>1</u> Laborers <u>4</u> Drivers <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Meco is onsite continuing the removal of the old entrance to the Main Lot in the area of the proposed Church Walk Bridge. 3) Meco is prepping the area of removed asphalt and sidewalk for new curbs and sidewalk to be installed next week.
EQUIPMENT USED:	
Excavator _____ FEL _____ Dump Truck <u>1</u> Backhoe <u>1</u> Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____ _____	

SKETCH	COMMENTS
INSPECTOR: Brandon Shirey - Gannett Fleming	