

<b>PROJECT</b>	<u>Villanova University - Lancaster Avenue Housing</u>	<b>PROJECT NO.</b>	<u>056756.277</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>02/18/2017</u>

Arrival Time	<u>6:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>9 hrs</u>	Temp Range:	<u>40°F to 60°F</u>						

<b>CONTRACTOR</b> <u>Torcon, Inc.</u>	<b>SUBCONTRACTOR(S)</b> <u>Mayfield Site Cont., Molly Conc., Shreiner Tree Care</u>
---------------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1) Mayfield Site Construction (Mayfield) continued removing bulk soil and materials for the foundation area of the north-eastern portion and middle area of the west building. A large track-hoe excavator is loading tri-axle dump trucks which are hauling the material offsite. 2) Starfire (subcontract for Mayfield) has a street sweeper continuously cleaning the lot and adjacent roadways to manage dirt and dust issues. 3) Shreiner (Subcontract for Mayfield) continued removing trees from the area west of where proposed manhole MH-213 is to be installed. Shreiner cut down 8 of the prescribed trees to be removed and several of the trees on the SEPTA easement as per the transit authority's direction. Trees are being trimmed with a bucket truck and crane, both staged on the lot area with only a man on the ground for cutting the tree trunks, no equipment was disturbing the grounds or greenery to remain. The stumps are to remain and will be removed later in the progress of the project when the area is to be re-graded, at such time the E&S controls will be further expanded into the region as per the requirements of the original grading permit design.
Foreman <u>2</u>	
Operators <u>3</u>	
Laborers <u>6</u>	
Drivers <u>16</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>2</u>	
FEL _____	
Dump Truck <u>15</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other <u>2</u>	
_____	
_____	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
	1 Technician from Geostrutures, Inc. and 1 technician from Advanced Geosystems onsite today.
	<b>INSPECTOR:</b> <u>William Wood-Jenkins - Gannett Fleming</u>

