

<b>PROJECT</b>	<u>Villanova University - Lancaster Avenue Housing</u>	<b>PROJECT NO.</b>	<u>056756.277</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>02/21/2017</u>

Arrival Time	<u>6:15a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:15p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>9 hrs</u>	Temp Range:	<u>35°F to 55°F</u>						

<b>CONTRACTOR</b> <u>Torcon, Inc.</u>	<b>SUBCONTRACTOR(S)</b> <u>Mayfield Site Cont., Molly Conc.</u>
---------------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1) Mayfield Site Construction (Mayfield) continued removing bulk soil and materials for the foundation area of the north-eastern portion of the west building. A large track-hoe excavator is loading tri-axle dump trucks which are hauling the material offsite. 2) Mayfield resumed excavating for storm sewer pipe and structures toward MH-215. The contractor set about 85' of reinforced concrete pipe (RCP) at 0.005% slope. Pipe was set upon 6+ inches of clean stone, the pipe was also encased in the stone. Excavation spoils were exported from the site. 3) Starfire (subcontract for Mayfield) has a street sweeper continuously cleaning the lot and adjacent roadways to manage dirt and dust issues. 4) Mayfield continued installing silt fence along the southern side of the site along the rail line adjacent to the SEPTA stop. Quartering off the area for the tire cleaning station adjacent to the access roadway. The tree stumps and brush in the area was removed and the ballast pit excavated. 5) Molly Concrete Contractors, Inc. continued excavating for the building foundations in the western half of the west building. Excavation spoils are being loaded into tri-axle dump trucks for export offsite. Concrete was placed for the excavated foundations, truck traffic remained on the paved sections of the lot, and the drivers washed down their chutes into the prescribed dumpster with liner.
Foreman <u>2</u>	
Operators <u>3</u>	
Laborers <u>6</u>	
Drivers <u>26</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>3</u>	
FEL _____	
Dump Truck <u>25</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other <u>2</u>	
_____	
_____	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
	1 Technician from Geostrutures, Inc. and 1 technician from Advanced Geosystems onsite today.
	<b>INSPECTOR:</b> <u>William Wood-Jenkins - Gannett Fleming</u>