

PROJECT	<u>Villanova University - Lancaster Avenue Housing</u>	PROJECT NO.	<u>056756.277</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>02/24/2017</u>

Arrival Time	<u>6:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:30p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>6 hrs</u>	Temp Range:	<u>46°F to 71°F</u>						

CONTRACTOR <u>Torcon, Inc.</u>	SUBCONTRACTOR(S) <u>Mayfield Site Cont., Molly Conc.</u>
---------------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Mayfield Site Construction (Mayfield) continued removing bulk soil and materials for the foundation areas of the eastern portions of the west and east buildings. Large track-hoe excavators are loading tri-axle dump trucks which are hauling the material to a stockpile area onsite. 2) Starfire (subcontract for Mayfield) has a street sweeper continuously cleaning the lot and adjacent roadways to manage dirt and dust issues. 3) Mayfield continued the construction of the tire scrubber area on the west side of the site; placing modified stone to build up the demolished sections of adjacent roadway. 4) Molly Concrete Contractors, Inc. and D.M. Sabia, Inc. (mason) continued construction of the foundations and walls of the western half of the west building. Foundation excavation spoils are being loaded into tri-axle dump trucks for export offsite. Concrete trucks and the mason's equipment remained on the paved and stoned sections of the lot, discarded portland based materials were placed in the prescribed dumpster(s) with liner. 5) Stock piled soils were protected at the end of the day with silt socks around the perimeter and covered in plastic sheeting for the weekend and wet weather.
Foreman <u>3</u>	
Operators <u>3</u>	
Laborers <u>6</u>	
Drivers <u>6</u>	
EQUIPMENT USED:	
Excavator <u>3</u>	
FEL _____	
Dump Truck <u>5</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other <u>2</u>	

SKETCH	COMMENTS
	1 Technician from Geostrutures, Inc. and 1 technician from Advanced Geosystems onsite today. Departed site from 10 to 12 to visit other project sites.
	INSPECTOR: <u>William Wood-Jenkins - Gannett Fleming</u>