

| | | | |
|----------------|--|--------------------|-------------------|
| PROJECT | <u>Villanova University - Lancaster Avenue Housing</u> | PROJECT NO. | <u>056756.277</u> |
| CLIENT | <u>Radnor Township</u> | DATE | <u>03/29/2017</u> |

| | | | | | | | | | |
|----------------|--------------|-----------------|---|---|--------------------------------|---|-------------------------------|--|--------------------------------|
| Arrival Time | <u>6:30a</u> | Weather: | <input checked="" type="checkbox"/> Clear | <input type="checkbox"/> Overcast | <input type="checkbox"/> Rain | <input type="checkbox"/> Hot | <input type="checkbox"/> Warm | <input checked="" type="checkbox"/> Cool | <input type="checkbox"/> Cold |
| Departure Time | <u>5:00p</u> | Site Condition: | <input type="checkbox"/> Clear | <input checked="" type="checkbox"/> Muddy | <input type="checkbox"/> Dusty | <input checked="" type="checkbox"/> Wet | <input type="checkbox"/> Snow | <input type="checkbox"/> Ice | <input type="checkbox"/> Foggy |
| Total Hours | <u>10.5</u> | Temp Range: | <u>37°F to 64°F</u> | | | | | | |

| | |
|---------------------------------------|---|
| CONTRACTOR <u>Torcon, Inc.</u> | SUBCONTRACTOR(S) <u>Mayfield Site Cont. Inc, Molly Concrete Contrators, Inc.</u> |
|---------------------------------------|---|

| LABOR FORCE | WORK PERFORMED |
|-------------------------|--|
| Superintendent <u>1</u> | <p>1.) Mayfield Site Construction (Mayfield) continued excavating for storm sewer at the relocated endwall 202 area. Residual material was excavated from the area and placed in a tri-axle dump truck for export off site. The contractor set the endwall EW-202 and 6 lengths (about 40 ft.) of 36 inch diameter reinforced concrete pipe (RCP) at 0.005% grade toward manhole MH-230. Pipe was set upon and encased in about 12 inches of clean stone.</p> <p>2.) Mayfield continued removing bulk soil and materials for the foundation areas of the east building along the north side. Also, Molly Concrete contractors excavated for foundation footings in the western end of the east building. Large track-hoe excavators are loading tri-axle dump trucks which are hauling the material offsite. Trucks are processing through a tire wash station to cut down on mud and debris being dropped offsite. Additionally, Mayfield has a street sweeper subcontracted to clean the site paved areas and surrounding roads.</p> |
| Foreman <u>1</u> | |
| Operators <u>2</u> | |
| Laborers <u>5</u> | |
| Drivers <u>6</u> | |
| EQUIPMENT USED: | |
| Excavator <u>3</u> | |
| FEL _____ | |
| Dump Truck <u>5</u> | |
| Backhoe _____ | |
| Hoe Pac _____ | |
| Vibratory Roller _____ | |
| Motorized Tamper _____ | |
| Other <u>1</u> | |
| _____ | |
| _____ | |

| SKETCH | COMMENTS |
|---------------|--|
| | <p>1 Technician from Geostrutures, Inc., and 1 from Advanced Geosystems, Inc. were onsite today.</p> |
| | <p>INSPECTOR: <u>William Wood-Jenkins - Gannett Fleming</u></p> |

