

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.###
CLIENT Radnor Twp.	DATE 11/23/2015

Arrival Time	10:30 A	Weather:	<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input checked="" type="checkbox"/> Cold
Departure Time	5:00P	Site Condition:	<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours	6.5 Hrs	Temp Range:	27°F to 40°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD
--------------------------	-----------------------------

LABOR FORCE	WORK PERFORMED
Superintendent 1	<p>1) First day of project. Steve Norcini onsite and indicated that observation of tree removal will be Rockwell and Associates responsibility.</p> <p>2) JJD's subcontractor onsite for clearing/grubbing and tree removal as shown on Sheet C1.1 and C1.2. Bob (Rockwell) onsite to observe tree removal. Trees to be removed have been field marked and, according to Bob, John Hosbach had previously viewed/approved marked out trees. The 250LC-7 encountered a mechanical issue and crew was reduced to continuing with only one excavator.</p> <p>3) JJD Foreman indicated that temporary tire scrubber is scheduled to be installed tomorrow morning. Temp. tire scrubber to be located south of Moriarty Hall and west of construction entrance shown on Sheet C5.2. The construction entrance shown on the plan is currently in a paved parking area that will be removed at a later date. The construction entrance shown on the plans will be installed once construction activities begin in that paved area.</p> <p>4) JJD Foreman indicated that the following E&S controls will be put in place in the coming days. Some of the E&S controls shown on the plans cannot be installed until site clearing activities provides access. Foreman is verifying access issues to buildings being utilized by VU thru construction activities. E&S to be installed this week for clearing and grubbing activities: -Two 24" CFS located near Stone Hall scheduled to be installed 11/25 -One 12" CFS located southeast of proposed RG101 scheduled to be installed 11/25 -One 18" CFS located south of Farrel Hall scheduled to be installed 11/25</p> <p>5) JJD clearing and grubbing crew began to work on area east of Farrell Hall. MJP had Foreman stop activities due to E&S concerns. No silt fence shown on this area per the plan, but MJP informed Foreman that inlet protection and silt fence or sock would be required on the east side of the driveway to Farrell Hall during clearing and grubbing activities as the site slopes downgrade towards this area. Foreman indicated that temporary silt fence will be installed tomorrow morning before clearing activities resume in this area.</p> <p>6) MJP informed JJD that there will be zero tolerance regarding mud leaving the site.</p> <p>7) MJP informed by Torcon and JJD of the noise ordinance prohibiting work prior to 7:00am.</p>
Foreman 1	
Operators 2	
Laborers	
Drivers	
EQUIPMENT USED:	
Excavator 2	
FEL	
Dump Truck	
Backhoe	
Hoe Pac	
Vibratory Roller	
Motorized Tamper	
Other	

SKETCH	COMMENTS
	<p>1) Bob (Rockwell Associates, LLC) onsite on behalf of Arborists to observe tree removal as indicated on plans C1.1 and C1.2 of the WLA Grading Permit Planset (Last Revised 10/15/2015).</p> <p>2) Steve Norcini (Radnor Twp.) onsite</p> <p>3) JJD Foreman - Chip Atella (215-681-1749)</p> <p>4) Torcon Superintendent - Doug Siebert (973-725-6052)</p> <p>5) JJD subcontractor used 2 excavators (EX400LC- Hitachi & 250LC-7 Ralex)</p>

INSPECTOR: M. Prusko
