

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 11/30/2015

Arrival Time	7:30a	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	3:00p	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	8.0	Temp Range:	31°F to 43°F						

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD / Davey Tree
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) The following CFS (Composite Fliter Sock) were installed today: - 17/18", 15/12" 2) Davey Tree onsite installing the steel post for the tree protection fencing that is proposed. 3) Davey installed chain link fence @ 3 locations around Moriarty Hall.
Foreman <u>1</u>	
Operators _____	
Laborers <u>3</u>	
Drivers _____	
EQUIPMENT USED:	
Excavator <u>3</u>	
FEL _____	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
	1) No other site work was permitted or performed today. 2) The site remains stabile with no apparent issues @ this time. 3) Bob (Rockwell Associates, LLC) onsite on behalf of Arborist.
	INSPECTOR: Jason Thompson