

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 12/01/2015

Arrival Time	8:00a	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	1:00p	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	5.0	Temp Range:	45°F to 56°F						

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD / Davey Tree
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Davey Tree on site continuing to install the steel post for the proposed Tree Protection Fence. 2) There was no other site work being performed today due to the tree protection fence that remains uninstalled @ this point. 3) All current E&S controls appear in proper location and are in satisfactory working condition.
Foreman <u>1</u>	
Operators _____	
Laborers <u>3</u>	
Drivers _____	
EQUIPMENT USED:	
Excavator <u>3</u>	
FEL _____	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
	1) AM meeting to discuss the tree protection fencing and the construction sequencing. 2) I was instructed by Steve Norcini of Radnor Twsp. that there was no otherwork until the tree protection fence is installed.
	INSPECTOR: Jason Thompson