

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>12/03/2015</u>

Arrival Time	<u>7:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8.0</u>	Temp Range:	<u>36°F to 48°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Davey Tree, HB Frazier</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Davey Tree was onsite again today to go over the tree protection fencing and verify that it is all in place and stabilized for the remainder of the project. 2) The area for the Tub Grinder ("Wood Chipper") to be set on had to be excavated using a bulldozer to remove the top 6"-8" of "sloppy" soil before it was stable enough to be set upon. The Tub Grinder is to be located in the area west of Farrell Hall and east of Geraghty Hall. 3) The Tub Grinder was then delivered onsite today by tractor trailer then set and stabilized using steel plates under the stabilized areas. 4) Due to the very wet ground and it being later in the day they decided not to begin any chipping today. 5) Tomorrow they will begin chipping and clearing of all downed trees that were previously demo'ed but not yet chipped. 6) HB Frazier onsite continuing their markout of the existing underground electrical service lines.
Foreman <u>1</u>	
Operators _____	
Laborers <u>5</u>	
Drivers _____	
EQUIPMENT USED:	
Excavator <u>3</u>	
FEL _____	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Tub Grinder <u>1</u>	
Bulldozer <u>1</u>	

SKETCH	COMMENTS
--------	----------

	1) Steve Norcini of Radnor Twsp. was onsite today to get the current status and go over any questions and/or concerns. 2) Brandon Shirey of Gannett Fleming was onsite today as part of getting him familiar with the site in case he is ever needed to cover the project moving forward. 3) Bob Gastwirth of Rockwell Associates was onsite today in the a.m. but left and came back towards the end of the day to check if any trees had been demoed or removed. No trees were demoed and/or removed.
--	---

	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>
--	--