

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 12/04/2015

Arrival Time 7:30a	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 3:30p	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 8.0	Temp Range: 30°F to 48°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, HB Frazier, MTD Surveying, Green Mountain Clearing
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) MTD Surveying was onsite today to install the control points for JJD. 2) HB Frazier was onsite marking out the remainder of the underground electrical system using flags as markers. 3) The Tub Grinder was started up today and chipping of the downed trees was started. I checked with the 2 man crew performing the chipping and they stated they do not plan to demo any standing trees and will only chip the downed trees at this time. 4) Green Mountain Clearing is the subcontractor to JJD that is doing the site clearing and grubbing. 5) One of the large excavators blew a hydraulic line which caused the site to come to a halt until the hydraulic line could be removed. The hydraulic line will be replaced with a new hydraulic line on Monday the 7 th . 6) A large part of the clearing and grubbing still remains but will be continued again on Monday the 7 th upon the new hydraulic hose being installed.
Foreman 1	
Operators _____	
Laborers 5	
Drivers _____	
EQUIPMENT USED:	
Excavator 3	
FEL _____	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Tub Grinder 1	
Bulldozer 1	
Skidder 1	

SKETCH	COMMENTS
	1) Brandon Shirey of Gannett Fleming was onsite today as part of getting him familiar with the site in case he is needed to cover the project moving forward. 2) Bob Gastwirth of Rockwell Associates was onsite today but did not perform any further markings on trees and decided to leave for the day per his office.
	INSPECTOR: Jason Thompson - Gannett Fleming

