

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>12/07/2015</u>

Arrival Time	<u>8:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>4:30p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8.5</u>	Temp Range:	<u>32°F to 52°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, HB Frazier, Davey Tree Green Mountain Clearing</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) HB Frazier was onsite continuing with marking out the remainder of the underground electrical system using flags as markers. 2) The Tub Grinder was started up today and chipping of the downed trees continued. 3) Green Mountain Clearing is the subcontractor to JJD that is doing the site clearing and grubbing. 4) Davey Tree onsite performing the "Root Investigation & Pruning" for Torcon. Flags and markout spray paint were used as marks. 5) John Hosbach (Rockwell Associates), Doug Siebert (Torcon), Chip (JJD), Chris Kowles (Davey Tree) and myself walked the Tree Protection Fence line along the south side of the site to go over the removal of all trees under 6". These trees have been marked with orange spray paint as well as red ribbon to avoid any mistakes. 6) John Hosbach also approved the removal of three (3) trees that were not marked for demolition due to the hazardous conditions of the existing trees. 7) The three (3) trees approved for demolition are as follows: -30" Birch which is located along the south side of the lot near the existing brick and stone wall. On sheet C1.2 directly to the SE side of demo'ed tree 175. -36" Norway Maple which is located directly behind the SW corner of the existing building that is to be demoed. This building is in the far SE corner of the lot on the East side of the Septa Building & Antenna. -28" Cherry which is located along the south side of the lot on Sheet C1.1 directly to the south of demo'ed tree marked 106.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>2</u>	
Drivers _____	
EQUIPMENT USED:	
Excavator <u>3</u>	
FEL _____	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Tub Grinder <u>1</u>	
Bulldozer <u>1</u>	
Skidder <u>1</u>	

SKETCH	COMMENTS
	1) Steve Norcini - Radnor Twsp. stopped onsite today as a general site visit to get the current status.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

