

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 12/08/2015

Arrival Time 7:45a	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 4:15p	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 8.5	Temp Range: 34°F to 48°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, HB Frazier, Davey Tree Green Mountain Clearing
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Clearing and grubbing of trees, shrubs and vines continued today. 2) The arborist from Davey began the root pruning along the proposed curblineline & proposed underground electrical locations. 3) HB Frazier continued with their layout of site electrical & teledata ductbanks. 4) Villanova campus maintenance had a three man crew come out and decommission the (4) four existing lightpoles that are directly to the west side of Geraghty Hall. The poles removed were aluminum and can be located on Sheet C1.1. The area is clearly marked as "Stone Parking Lot". 5) JJD cleaned up the existing stone construction entrance today with more geofabric and #4 ballast stone. 6) The Tub Grinder was not operated today. Green Mountain Clearing concentrated on the demolition of the existing trees that are clearly marked for removal. They plan on resuming the operation of the Tub Grinder tomorrow.
Foreman 1	
Operators 2	
Laborers 2	
Drivers	
EQUIPMENT USED:	
Excavator 3	
FEL	
Dump Truck	
Backhoe	
Hoe Pac	
Vibratory Roller	
Motorized Tamper	
Other	
Tub Grinder 1	
Bulldozer 1	
Skidder 1	

SKETCH	COMMENTS
	1) No site visitors today.
	INSPECTOR: Jason Thompson - Gannett Fleming

