

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>12/11/2015</u>

Arrival Time	<u>8:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>4:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8.0</u>	Temp Range:	<u>46°F to 61°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, HB Frazier, Davey Tree Green Moun. Clearing, RAM-T</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Green Mountain Clearing continued with the grubbing of trees, shrubs and vines today. 2) The arborist from Davey Tree completed the root pruning along the proposed curblineline & proposed underground electrical locations. 3) A "Brush Hog" was brought onsite to help clear the southern property line that runs parallel to the railroad tracks for the proposed "Safety Fence" to be installed next week. 4) HB Frazier identified and cut the existing wire that feeds the light for the sign at Moriarty Hall. The conduit was exposed during the removal of the tree stumps in that area. Once the conduit was exposed it was identified and then cut and capped for safety. 5) Green Mountain Clearing had 100 yard container of wood chippings hauled off site.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>2</u>	
Drivers <u>1</u>	
EQUIPMENT USED:	
Excavator <u>3</u>	
FEL _____	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other <u>1</u>	
Tub Grinder <u>1</u>	
Bulldozer <u>1</u>	
Skidder <u>1</u>	

SKETCH	COMMENTS
	1) Steve Norcini of Radnor Twsp. was onsite for a general update on the project. 2) MaryLou of Villanova was onsite today. 3) Matt Prusko of Gannett Fleming was onsite today.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

