

|   |                               |
|---|-------------------------------|
| <b>PROJECT</b> Villanova University - WLA Parking Lot | <b>PROJECT NO.</b> 056756.249 |
| <b>CLIENT</b> Radnor Twsp.                            | <b>DATE</b> 12/14/2015        |

|                      |  |
|----------------------|--|
| Arrival Time 8:00a   | Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold |
| Departure Time 4:30p | Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy       |
| Total Hours 8.5      | Temp Range: 54°F to 64°F   |

|                          |  |
|--------------------------|--|
| <b>CONTRACTOR</b> Torcon | <b>SUBCONTRACTOR(S)</b> JJD, HB Frazier, Davey Tree<br>Green Moun. Clearing, RAM-T,<br>Federal Fence |
|--------------------------|--|

| LABOR FORCE            | WORK PERFORMED   |
|------------------------|--|
| Superintendent 1       | 1) Green Mountain Clearing continued with the grubbing of trees, shrubs and vines today.<br>2) Hazardous tree removal as referenced in the 12/07/2015 Daily Letter was completed today. Davey Tree removed the two (2) trees that were marked hazardous. The third tree (28" Cherry that was located south of removed tree #106) that was marked Hazardous was not removed and will not be removed. It was decided that the tree was not impacting the project in any way and will remain.<br>3) A "Brush Hog" was brought onsite again today to finish clearing the southern property line that runs parallel to the railroad tracks for the proposed "Safety Fence" to be installed next week.<br>4) HB Frazier continued with the layout of the proposed underground electrical utilities and duct bank.<br>5) Green Mountain Clearing had four (4) 100 yard containers of wood chippings hauled off site.<br>6) Surveyor did the layout for the proposed curbline that runs along the southern property line.<br>7) The site construction fence was started today at the SE corner of the project near the project trailer and continued around to the Eastern side of Moriarty Hall. The fence will continue to be installed tomorrow.<br>8) Kehoe delivered the milling machine today and will be onsite tomorrow to begin with the milling as proposed.<br>9) The foreman from Kehoe and Chip (JJD) walked the site together to go over the proposed milling locations. |
| Foreman 1              |  |
| Operators 3            |  |
| Laborers 2             |  |
| Drivers 1              |  |
| EQUIPMENT USED:        |  |
| Excavator 3            |  |
| FEL _____              |  |
| Dump Truck _____       |  |
| Backhoe _____          |  |
| Hoe Pac _____          |  |
| Vibratory Roller _____ |  |
| Motorized Tamper _____ |  |
| Other 1                |  |
| Tub Grinder 1          |  |
| Bulldozer 1            |  |
| Skidder 1              |  |

| SKETCH | COMMENTS  |
|--------|---|
|        | 1) No site visitors today.                            |
|        | <b>INSPECTOR:</b><br>Jason Thompson - Gannett Fleming |

