

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>12/15/2015</u>

Arrival Time	<u>8:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>11:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.5</u>	Temp Range:	<u>49°F to 69°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, HB Frazier, Davey Tree Green Moun. Clearing, RAM-T, Federal Fence</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Relieved Jason Thompson of observation duties at approximately 10:45 AM. 2) Milling operations continued at the following locations: a) Driveway East of Stone Hall b) 4 parking spaces North of Stone Hall c) Driveway/parking area surrounding Farrell Hall d) Access to Farrell Hall is provided along the driveway west of Stone Hall along side of Stone & Farrell Halls. 3) JJD crew installed a temporary millings roadway between existing tire scrubber south of Moriarty Hall heading west towards the existing parking lot. This will create a longer area for mud and silt to be removed from vehicles prior to entering Lancaster Avenue and is above what was shown and required on the plans. 4) Bob (Rockwell Associates) informed MJJ that previously marked hazard tree south of removed trees #106/107 does not need to come out if VU chooses. 5) Construction safety fence (Chain Link) installation continued north of Griffin Hall continuing west towards Farrell Hall.
Foreman <u>1</u>	
Operators <u>4</u>	
Laborers <u>3</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL _____	
Dump Truck <u>2</u>	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other <u>1</u>	
Tub Grinder <u>1</u>	
Bulldozer <u>1</u>	
Skidder <u>1</u>	

SKETCH	COMMENTS
	1) Jason Thompson (GF) onsite from 8:30am - 11:00am. - 2.5 hours. 2) Matt Prusko (GF) onsite from 10:45- 5:00pm. - 6.0 hours.
	INSPECTOR: <u>Jason Thompson/Matt Prusko - Gannett Fleming</u>

