

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>12/16/2015</u>

Arrival Time	<u>8:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>4:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8.0</u>	Temp Range:	<u>45°F to 52°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, HB Frazier, Davey Tree Green Moun. Clearing, Federal Fence, Kehoe</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED	
Superintendent <u>1</u>	1) Green Mountain Clearing continued with the grubbing of trees, shrubs and vines today. 2) Federal Fence completed the permanent Site Safety Fence layout along the southern property line and began excation for the proposed fence post. 3) HB Frazier continued with the layout of the proposed underground electrical utilities and duct bank. 4) Green Mountain Clearing had five (5) 100 yard containers of wood chippings hauled off site. 5) Kehoe completed the milling of all blacktop areas that are able to be milled at this time. The contractor estimates that they have appx. 80% of all milling completed and the remainder will be milled as necessary and available. 6) Excavation for the proposed curbline along the southern property line began today. a) 350' graded completely and another 200' rough graded. 7) Millings were used for subbase for the construction entrance located in the SE corner of the lot located near the construction trailers. More #4 Ballast to be installed as needed.	
Foreman <u>1</u>		
Operators <u>3</u>		
Laborers <u>2</u>		
Drivers <u>1</u>		
EQUIPMENT USED:		
Excavator <u>4</u>		
FEL <u> </u>		
Dump Truck <u>2</u>		
Backhoe <u>1</u>		
Hoe Pac <u> </u>		
Vibratory Roller <u>1</u>		
Motorized Tamper <u> </u>		
Other <u>1</u>		
Tub Grinder <u>1</u>		
Bulldozer <u>1</u>		
Skidder <u>1</u>		

SKETCH	COMMENTS
	1) Matt Prusko (GF) onsite today to go over the progression of the project and return the project plans. 2) Large paving roller delivered onsite today. 3) Federal Fence to return on 12/18/2015 to start installing fence post for the permanent Site Safety Fence.

	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>
--	--

