

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>12/17/2015</u>

Arrival Time	<u>8:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>7.5</u>	Temp Range:	<u>43°F to 54°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, HB Frazier, Green Moun. Clearing</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Green Mountain Clearing completed the clearing and grubbing today and will return either tomorrow or the following Monday to remove the Tub Grinder. 2) #4 Ballast were installed today on top of the millings used for the Construction Entrance. More #4 ballast will be installed as needed. 3) HB Frazier work trailer delivered onsite today. 4) Green Mountain Clearing completed the wood chipping. 5) Excavation for the proposed curbline along the southern property line continued today. a) Due to the heavy rain excavation was stopped for the day and will continue tomorrow. 6) Doug (Torcon), Chip (JJD) and myself discussed the silt sock to be installed along the northern property line that runs parallel to Lancaster Ave. a) It was decided to put the silt sock on the outside of the site safety fence due to grading and utilities being installed within the fenced area. b) This silt sock is not yet installed.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>2</u>	
Drivers <u>1</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u> </u>	
Dump Truck <u>2</u>	
Backhoe <u>1</u>	
Hoe Pac <u> </u>	
Vibratory Roller <u>1</u>	
Motorized Tamper <u> </u>	
Other <u>1</u>	
Tub Grinder <u>1</u>	
Bulldozer <u>1</u>	
Skidder <u>1</u>	

SKETCH	COMMENTS
	1) Matt Prusko (GF) onsite today to go over the progression of the project and return the project plans. 2) Large paving roller delivered onsite today. 3) Federal Fence to return on 12/18/2015 to start installing fence post for the permanent Site Safety Fence. 4) Torcon went over their SOP's and site safety plan with contractors, subcontractors and other site personnel. 5) Heavy rain began @ 9:30 and never let up for the remainder of the day.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

