

<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>12/18/2015</u>

Arrival Time	<u>8:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>4:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8.0</u>	Temp Range:	<u>43°F to 54°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, HB Frazier, Green Moun. Clearing, Federal Fence</u>
---------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>	
Superintendent <u>1</u>	1) Mayfield delivered the proposed trees that are to be planted along the southern property line behind the proposed curblineline that is currently being excavated and graded. 2) John Hosbach (Rockwell) was onsite to check on the current status of the removed trees and to verify that the new trees are acceptable. 3) JJD excavated and graded an additional 250' of curblineline along the southern property line. Another 60' was rough graded and will be finished at a later date. 4) JJD notified his subcontractor there is 600' of proposed curblineline to be installed. 5) Green Mountain Clearing was onsite today to move all of the equipment near the work trailer for staging before being hauled offsite. They also removed the final truck full of logs from removed trees. 6) It was discussed and agreed upon by Marilou of Villanova and all work parties that the contractors can begin work hours at 7:00am starting 12/21/2015 through 01/09/2016. At that time the work hours will go back to 8:00am. 7) Federal Fence was onsite to continue with excavation for the proposed permanent site safety fence. They almost had the 120 holes excavated when they encountered mechanical problems and had to stop for the day. They will be back to set the post at a later time.	
Foreman <u>1</u>		
Operators <u>3</u>		
Laborers <u>2</u>		
Drivers <u>1</u>		
<b>EQUIPMENT USED:</b>		
Excavator <u>4</u>		
FEL <u>          </u>		
Dump Truck <u>2</u>		
Backhoe <u>1</u>		
Hoe Pac <u>          </u>		
Vibratory Roller <u>1</u>		
Motorized Tamper <u>          </u>		
Other <u>1</u>		
Tub Grinder <u>1</u>		
Bulldozer <u>1</u>		
Skidder <u>1</u>		

<b>SKETCH</b>	<b>COMMENTS</b>
	1) No site visitors today.
<b>INSPECTOR:</b>	
<u>Jason Thompson - Gannett Fleming</u>	

