

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>12/21/2015</u>

Arrival Time	<u>7:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>5:30p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>10.5</u>	Temp Range:	<u>48°F to 54°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, HB Frazier, Green Moun. Clearing, Federal Fence, Roma Concrete</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Mayfield Gardens delivered more of the proposed trees that are to be planted along the southern property line behind the proposed curblineline that is currently being excavated and graded. 2.) Mayfield Gardens also staged all the trees and their equipment near the work trailer. 3) Bob (Rockwell) was onsite to check on the current status of the removed trees and to verify that the new trees are not being installed at this time. 4.) JJD graded the area along the proposed curblineline that runs along the souther property line and then they used some millings to help with compaction and to allow for Roma Concrete to drive their work trucks along the proposed curblineline. This was also done to provide access for the concrete trucks. 5.) Green Mountain Clearing was onsite today to finish hauling off the wood chips. They hauled off 650 yards of wood chippings today. This completes the hauling of wood chips. 6.) Federal Fence was onsite to continue with excavation for the proposed permanent site safety fence. They installed appx. 75% of the 6' tall wooden posts today and will be back pending weather to complete the post installation before they start to hang the fence on the wooden post. 7.) Roma Concrete formed and poured 470' of curb along the souther property line starting at the SE corner (Near Septa Lot) and proceeded towards the SW corner of the site. After forming and pouring they stripped all of the forms and touched up any blemishes before leaving the site. 8.) HB Frazier excavated for three (3) electric handholes. a.) NW corner of Farrell Hall b.) NW corner of Griffin Hall c.) Northern side of Moriarty Hall along Lancaster Ave. 9.) The handholes were excavated before stoning the bottom. The handholes will be set tomorrow pending weather.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>2</u>	
Drivers <u>1</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u> </u>	
Dump Truck <u>2</u>	
Backhoe <u>1</u>	
Hoe Pac <u> </u>	
Vibratory Roller <u>1</u>	
Motorized Tamper <u> </u>	
Other <u>1</u>	
Tub Grinder <u>1</u>	
Bulldozer <u>1</u>	
Skidder <u>1</u>	

SKETCH	COMMENTS
	1) Steve Norcini (Radnor Twsp.) onsite today. 2) DBA (David Black Associates) onsite today to check on compaction and take cylinders for the 470' of curblineline that was installed along the southern property line. 3) Bob (Rockwell) was onsite today. 4) JJD & GMC worked later than normal. This was done to finish the hauling of wood chips. After the last truck was gone they dug out the "Tub Grinder" before trying to move it. The machine is stuck in the mud and will be looked at again tomorrow.

INSPECTOR:	<u>Jason Thompson - Gannett Fleming</u>
-------------------	---

