

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>12/22/2015</u>

Arrival Time	<u>7:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8.5</u>	Temp Range:	<u>50°F to 61°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, HB Frazier, Green Moun. Clearing, Federal Fence</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) GMC & JJD teamed up to get the Tub Grinder out of the mud and staged it in the existing parking area adjacent to the Torcon field office to be hauled off at a later time. 2.) JJD moved all of the excavated soil from the curb excavation to behind the 470' of curb for stability. 3.) JJD stripped some of the topsoil today and will continue tomorrow. 4.) Federal Fence was onsite to continue excavating and installing 6' tall wooden post for the proposed permanent Site Safety Fence that is being installed along the southern property line. 5.) JJD installed more #4 ballast on the construction entrance to help with the mud on the site. 6.) HB Frazier excavated and stoned for three (3) handholes & one (1) transformer today. a.) Transformer - behind the curb along the southern property line directly between Griffin Hall & Moriarty Hall. b.) Handhole - in proposed island area directly to the NE of Farrell Hall along Lancaster Ave. c.) Handhole - along the west side of Moriarty Hall. d.) Handhole - behind the curblines along the southern property line directly behind Griffin Hall.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>2</u>	
Drivers <u>1</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u> </u>	
Dump Truck <u>2</u>	
Backhoe <u>1</u>	
Hoe Pac <u> </u>	
Vibratory Roller <u>1</u>	
Motorized Tamper <u> </u>	
Other <u>1</u>	
Tub Grinder <u>1</u>	
Bulldozer <u>1</u>	
Skidder <u>1</u>	

SKETCH	COMMENTS
	1.) No site visitors today. 2.) Skidder was hauled offsite today. (GMC)
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

